

Saa Taylor village

Narrative Report

Hand pump construction by Rotary club 999 billings USA

Project Location : Saa Taylor Village
Margibi county District #5

Duration of project: : Two months April and May 2021

Estimated cost of Project : \$5000 USD

Sponsor of Project : Rotary club 999 Billings USA

Narrative

The project started on April 4 2021 with a called meeting of all the villagers who are the direct beneficiary of the well. The leadership express their gratitude to Rotary club 999 billings for the blessings of safe drinking water.

The villagers were informed of their responsibilities toware the successful implementation of the project which included the followings.

1. Lodging for four (4) person
2. Feeding for the workers
3. Provision of local materials (Sand, crush rock, Stick etc).
4. Provide on a rotational basic two (2) men to work with the construction team

The contractor and the leadership of the village selected the site for the well. They were given one week to gather the local materials.

The project resume on April 11, 2021. The contractor was able to moled sixteen (16) coverts (2ft Length & 3ft circumference).

They were able to dig thirty (30 feet) before reaching water. The project was suspended for two (2) weeks for the coverts to get dry. We are hopeful that the project will be completed on time and final report will be submitted.